

EICR18.3C

ELECTRICAL INSTALLATION CONDITION REPORT

PART 1: DETAILS OF THE CONTRACTOR, CLIENT ANI	DINSTALLATION	
DETAILS OF THE CONTRACTOR (*Where applicable) Registration Nº: 501766000 Branch Nº*: 000 Trading Title: Advanced Electrical Services York Ltd Address: York Eco Business Centre, York Amy Johnson Way, York, North Yorkshire	DETAILS OF THE CLIENT Contractor Reference Number (CRN): N/A Name: Adam Bennett Address 58 Gillygate, YORK	DETAILS OF THE INSTALLATION Occupier: Unknown UPRN: N/A Address: 16 Wilsthorpe Grove, York, North Yorkshire
Postcode: YO30 4AG Tel No: 01904479485	Postcode: YO31 7EQ Tel No: N/A	Postcode: YO10.4HU Tel No: N/A
PART 2 : PURPOSE OF THE REPORT		
Purpose for which this report is required: Scheduled report prior to property being rented to comply with the Elec Date(s) when inspection and testing was carried out: (21/08/2024	ctrical safety standard in the private rental sector (England) regulations a Records available (651.1): (
PART 3 : SUMMARY OF THE CONDITION OF THE INST	TALLATION	
BS7671 Description of premises Dwelling: () Commercial: (N/A) Indu Estimated age of electrical installation: (25) years Evidence of additions or alterat		n for continued use: Satisfactory / WAS & HOROROFY ** (delete as appropriate)
PART 4 : DECLARATION		
declare that the information in this report, including the observations (PART 5) and the attached Name (capitals) on behalf of the contractor identified in PART 1: EWEN COVERDALL I/We further RECOMMEND, subject to the necessary remedial action being taken, that the ins Give reason for recommendation: Domestic rental property		king into account the stated extent and limitations in PART 6 of this report. Date: 21/08/2024
REVIEWED BY THE REGISTERED QUALIFIED SUPERVISOR FOR THE CONT		
Name (capitals) on behalf of the contractor identified in PART 1 : MATTHEW CHIPCH	ASE Signature:	Date: 05/09/2024
This report is based on the model forms shown in Appendix 6 of <i>BS 7671: 2018</i> (as ar @ Copyright Certsure LLP (August 2024)	mended) Enter a (✓) or value in the respective fields, as appropriate. Where an item is not applicable insert N/A	Please see the 'Notes for Recipients' Page 1 of 11



EICR18_3C

Original (to the person ordering the work)

ELECTRICAL INSTALLATION CONDITION REPORT

PART 5 :	OBSERVATIONS						
	cate to the person(s) responsible for the	n allocated to each of the observations made e electrical installation the degree of urgency	Code C1 Danger Present Risk of injury. Immediate remed action required	ial Code C2 Potentially Dangero		Further	Code Fl Investigation Required
-		9), the attached Schedule of Circuit Details and Tes	st Results (see PART 11A & 11B), and sul	bject to any agreed limitations listed in PAF	RT 6 -		
No remedial ad	ction is required (.X), OR The fo	llowing observations are made:					
Item No	0.4 Main and and a to DD 04 is ()bservation(s)		_	Code	Location Reference
. , .		6mm, undersized for the main earth bonding fo		inermal damage to cable or connection)	(. <u>C3</u>)	()
() (.		from flammable materials and located u			,	(.C3)	()
(.3) (*	4.144.17 RCDs/RCBOs in the co	nsumer unit are type AC (possible DC lo	ad currents) Regulation 531.3	3.3 BS7671 2018 Am2)	(.C.3)	(Consumer unit)
. , .		tection for socket circuits (if HMO proper			,	(. C3)	(Installation)
. , .		circuits concealed less than 50mm deep	-		1	(<u>C3</u>)	(Final circuits)
(.6) (9	6.13No RCD protection for a lighti	ing circuit in a domestic premises)	(. <u>C3</u>)	()
(.7) (.	Absence of Surge Protective	Device (SPD) where required by 443.4.	1 i-iii)	()	(Installation)
() (.)	()	()
() (.)	()	()
() (.)	()	()
() (.)	()	()
() (.)	()	()
() (.)	()	()
() (.)	()	()
() (.)	()	()
() (.)	()	()
() (.)	()	()
() (.)	()	()
() (.)	()	()
() ()	()	()
	medial action required for items:	(<u>N/A</u>		provement recommended for items:	(1,2,3,4,5,6,7)
Urgent remed	lial action required for items:	(<u>.N/A</u>) Fu	rther investigation required for items:	(<u>.N/A</u>)



EICR18.3C

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PART 6 : DETAILS AND LIMITATIONS OF THE INSPECTION AND TESTING The inspection and testing has been carried out in accordance with BS 7671: 2018, as amended to 2022...... (date). Cables concealed within trunking and conduits, or cables and conduits concealed under floors, in inaccessible roof spaces and generally within the fabric of the building or underground, have not been visually inspected unless specifically agreed between the Client and the Inspector prior to inspection. Details of the electrical installation covered by this report: All circuits within the installation have been tested and inspected. (see additional page No.N/A Agreed limitations including the reasons, if any, on the inspection and testing (653.2); No live to neutral insulation resistance tests carried out to prevent damage to connected equipment. No test or inspection has been undertaken in any building voids/loft spaces. see continuation sheet for more... Agreed with (print name): CLIENT A minimum of 20% of accessories have been visually checked for compliance (see additional page No N/A ...) Extent of sampling: Operational limitations including the reasons: Unable to determine size and type of main supply company fuse as unit is sealed and access forbidden (see additional page No N/A) PART 7 : SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS System type and earthing arrangements Number and type of live conductors Nature of supply parameters ^[1] By enquiry 2-phase, 3-wire: (N/A TN-C; (N/A TN-S: (N/A) TN-C-S: (......) AC 1-phase, 2-wire; (.....) ^[2] By enquiry or by Nominal voltage between lines, U^[1]: (N/A) V 3-phase, 3-wire: (N/A 3-phase, 4-wire: (N/A measurement (230...) V Nominal line voltage to Earth, U_{0} ^[1]: TT: (N/A IT: (N/A Other: (N/A 3-wire: (N/A ...) DC 2-wire: (N/A ...) Nominal frequency, f [1]: (50) Hz Supply protective device (....) (0.97) kA Confirmation of supply polarity: Prospective fault current, Inf [2]*: BS FN: (Non-verifiable) Type; (N/A Rated current: (N/A) A Page No: (N/A (0.25)0 Other sources of supply (Schedule of Test Results) External earth fault loop impedance, Z_{α} ^[2]*: PART 8 : PARTICULARS OF INSTALLATION REFERRED TO IN THIS REPORT Maximum demand (load): (45.....) XXX/A Main protective conductors Main protective bonding connections Main switch / Switch-fuse / Circuit-breaker / RCD (delete as appropriate) Earthing conductor: Water installation pipes: Location: (Within consumer unit Means of Earthing (material Copper Gas installation pipes: BS EN: (60947-3) Type: (3.....) Rating / setting of device: (N/A....) A) Distributor's facility: (N/A csa (16...) mm² Connection/continuity Structural steel: No. of poles; (2.....) Current rating: (100....) A Voltage rating: (230....) V (N/A) Installation earth electrode(s): ₍N/A Oil installation pipes: Earth electrode type - rod(s), tape, etc: Main protective bonding conductors: ₍N/A Lightning protection: Where an RCD is used as the main switch (None...) (material Copper) Other (state): RCD Type: (N/A....) RCD rated residual operating current, I_{AB} : (N/A....) mA Location: (N/A N/A (N/A csa (1.0....) mm² Connection/continuity Rated time delay: (N/A....) ms Measured operating time: (N/A....) ms (N/A...)Ω Electrode resistance to Earth: N/A (N/A)

*Where the installation is supplied by more than one source, the higher or highest values of prospective fault current, Iof, and external earth fault loop impedance, Ze, must be recorded.

All fields must be completed. Enter either, as appropriate: '\screw' if Acceptable condition; 'N/A' if Not applicable; 'LIM' if a Limitation exists, or Code appropriately: CODE 'C1', 'C2', 'C3' or 'FI' (codes to be recorded in PART 5, with additional comments (where appropriate) on attached numbered sheets)



EICR18.3C

Original (to the person ordering the work)

ELECTRICAL INSTALLATION CONDITION REPORT

PART 9 : SCHEDULE OF ITEMS INSPECTED (en	ter 🗸 , N//	A or (Classification Code C1, C2, C3 or FI, as applicable)				
1.0 Intake equipment (visual inspection only) An outcome against an item in section 1.1, other than access to live parts, should not b	e used to		Accessibility of all protective bonding connections (543.3.2) Provision of earthing / bonding labels at all appropriate locations (514.13.1)	(/)	4.16	Confirmation that integral test button / switch, where present, causes AFDD to trip when operated (643.10)	(C3)
determine the overall assessment of the installation. Where inadequacies are identifies should be put against the appropriate item and a comment made in Part 5 of this repo	d, a cross		FLV - requirements satisfied (411.7)	(<u>N/A</u>)	4.17	Presence of diagrams, charts or schedules at or near equipment, where required (514.9.1)	(
1.1 Distributor / supplier intake equipment			Other methods of protection		4.18	Presence of alternative supply warning notice at or near equipment,	
Service cable	(•		e any of the methods listed below are employed, details should be provided on separate	(N/A)		where required (514.15)	(<mark>N/A</mark>)
Service head	()		Non-conducting location (418.1)	(<u>N/A</u>)	4.19	Presence of next inspection recommendation label,	(
Earthing arrangement	()		Earth-free local equipotential bonding (418.2) Electrical separation (413; 418.3)	(<u>N/A</u>)	4.00	where required (514.12.1)	(v) ₍ N/A
Meter tails	()		Double insulation (412)	() (N/A)	4.20	Presence of other required labelling (please specify) (514) Compatibility of protective devices, bases and other components;	(
Metering equipment	()		Reinforced insulation (412)	(<u>N/A</u>)	4.21	correct type and rating (no signs of unacceptable thermal damage,	
Isolator, where present	()		Provisions where automatic disconnection of supply is not feasible (419)	(<u>N/A</u>)		arcing or overheating) (432; 433; 434)	(
Where inadequacies in the intake equipment are encountered, which may result in a dangero potentially dangerous situation, the person ordering the work and / or dutyholder must be in			Distribution equipment, including consumer units and distribution b		4.22	Single-pole switching or protective devices in line conductors only	
It is strongly recommended that the person ordering the work informs the appropriate author	rity.	4.0 4.1	Adequacy of working space / accessibility to equipment (132.12; 513.1)	(V)		(132.14.1; 530.3.3)	(
1.2 Consumer's isolator, where present	(N/A)		Security of fixing (134.1.1)	(v)	4.23	Protection against mechanical damage where cables enter equipment (522.8.1; 522.8.5; 522.8.1)	(/
1.3 Consumer's meter tails	()		Condition of insulation of live parts (416.1)	() (/)	1.21	Protection against electromagnetic effects where cables enter	(
2.0 Presence of adequate arrangements for parallel or switched alternativ	e sources	4.4	Adequacy security of barriers or enclosures (416.2.3)	()	4.24	ferromagnetic enclosures (521.5.1)	(
2.1 Adequate arrangements where a generating set operates as a switched		4.5	Condition of enclosure(s) in terms of IP rating, etc. (416.2)	(V)	4.25	Confirmation that ALL conductor connections, including connections to	
alternative to the public supply (551.6)	(N/A)	4.6	Condition of enclosure(s) in terms of fire rating, etc. (421.1.201; 421.1.6; 526.5)	(C3)		busbars, are correctly located in terminals and are tight and secure (526.1)	(N/A
2.2 Adequate arrangements where a generating set operates in parallel	N/A	4.7	Enclosure not damaged / deteriorated so as to impair safety (651.2)	(5.0	Distribution circuits	
with the public supply (551.7)	(<mark>N/A</mark>)	4.8	Presence and effectiveness of obstacles (417.2)	(5.1	Identification of conductors (514.3)	(
3.0 Methods of protection		4.9	Presence of main switch(es), linked where required (462.1; 462.1.201; 462.2)	()	5.2	Cables correctly supported throughout their run (521.10.202; 522.8.5)	(
3.1 Automatic disconnection of supply (ADS)	,	4.10	Operation of main switch(es) (functional check) (643.10)	()	5.3	Condition of insulation of live parts (416.1)	(🖌
 Main earthing / bonding arrangement (411.3; Chap. 54) 	()	4.11	Manual operation of circuit-breakers, RCDs and AFDDs to prove		5.4	Non-sheathed cables protected by enclosure in conduit, ducting or	N1/A
 Presence of distributor's earthing arrangement (542.1.2.1; 542.1.2.2), or presence of installation earth electrode arrangement (542.1.2.3) 	(/)		functionality (643.10)	()		trunking (521.10.1)	(<mark>N/A</mark>
 Adequacy of earthing conductor size (542.3; 543.1.1) 	() (C3	4.12	Confirmation that integral test button / switch causes RCD(s) to trip when operated (functional check) (643.10)	(5.5	Suitability of containment systems for continued use (including flexible conduit) (522)	N/A
 Adequacy of earthing conductor connections (542.3.2) 	()	4.13	RCD(s) provided for fault protection - includes RCBOs	(,	5.6	Cables correctly terminated in enclosures (526)	(
Accessibility of earthing conductor connections (543.3.2)	(•		(411.4.204; 411.4.5; 411.5.2; 531.2)	(N/A)	5.7	Examination of cables for signs of unacceptable thermal or mechanical	、······
Adequacy of main protective bonding conductor sizes (544.1.1)	()	4.14	RCD(s) provided for additional protection / requirements, where required	<u> </u>		damage / deterioration (421.1; 522.6)	(
Adequacy and location of main protective bonding conductor			includes RCBOs (411.3.3; 415.1)	(C3)	5.8	Adequacy of cables for current-carrying capacity with regard for the type	
connections (544.1.2)	()	4.15	Presence of RCD six-monthly test notice, where required (514.12.2)	()		and nature of installation (523)	()



EICR18_3C

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PA	RT 9 : SCHEDULE OF ITEMS INSPECTED (en	ter ✓, N/	or Classification Code C1, C2, C3 or FI, as applicable)		
	Adequacy of protective devices; type and rated current for fault protection (411.3) Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1) Coordination between conductors and overload protective devices (433.1; 533.2.1)	() () ()	 6.2 Cables correctly supported throughout their run (521.10.202; 522.8.5) 6.3 Condition of insulation of live parts (416.1) 6.4 Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1) 	() () (N/A)	 *For cables concealed in walls / partitions containing metal parts regardless of depth (522.6.203) *For final circuits supplying luminaires within domestic (household) premises (411.3.4)
5.13 5.14	Cable installation methods / practices with regard to the type and nature of installation and external influences (522) Where exposed to direct sunlight, cable of a suitable type (522.11.1) Cables concealed under floors, above ceilings, in walls / partitions, adequately protected against damage (522.6.201; 522.6.202; 522.6.203; 522.6.204) –	() (N/A ()	 6.5 Suitability of containment systems for continued use (including flexible conduit) (522) 6.6 Adequacy of cables for current-carrying capacity with regard for the typ and nature of installation (523) 6.7 Adequacy of protective devices; type and rated current for fault protection (411.3) 6.8 Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1) 	()	 * Older installations designed prior to BS 7671: 2018 may not have required RCDs for additional protection 6.14 Provision of fire barriers, sealing arrangements and protection against thermal effects (527) 6.15 Band II cables segregated / separated from Band I cables (528.1) 6.16 Cables segregated / separated from non-electrical services (528.3) 6.17 Termination of cables at enclosures - identify / record numbers and locations of items inspected (526) –
•	Installed in prescribed zones (see Section D. <i>Extent and limitations</i>) (522.6.202) Incorporating earthed armour or sheath, or run within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like (see Section D) (522.6.201; 522.6.204) Provision of fire barriers, sealing arrangements and protection against thermal effects (527)	(LIM) (N/A) (LIM)	 6.9 Co-ordination between conductors and overload protective devices (433.1; 533.2.1) 6.10 Wiring system(s) appropriate for the type and nature of the installation and external influences (522) 6.11 Where exposed to direct sunlight, cable of a suitable type (522.11.1) 6.12 Cables concealed under floors, above ceilings, in walls / partitions, adequately protected against damage (522.6.202; 	(/) (/) (/)	 Connection under no undue strain (526.6) No basic insulation of a conductor visible outside enclosure (526.8) Connections of live conductors adequately enclosed (526.5) Adequately connected at point of entry to enclosure (glands, bushes, etc.) (522.8.5) Condition of accessories including socket-outlets, switches and joint
5.16 5.17 5.18 5.19 5.20	Band II cables segregated / separated from Band I cables (528.1) Cables segregated / separated from non-electrical services (528.3) Condition of circuit accessories (651.2) Suitability of circuit accessories for external influences (512.2) Single-pole switching or protective devices in line conductors only	(v) (v) (v) (v)	 522.6.203; 522.6.204) - Installed in prescribed zones (see Section D. <i>Extent and limitations</i>) (522.6.202) Incorporating earthed armour or sheath, or run within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like (see Section D) (522.6.201; 522.6.204) 	(LIM ()	boxes (651.2) (
	 (132.14.1; 530.3.3) Adequacy of connections, including cpcs, within accessories and to fixed and stationary equipment - identify / record numbers and locations of items inspected (526) Presence, operation and correct location of appropriate devices for isolation and switching (Chap. 46; 537) 	()	 6.13 Provision of additional protection by RCD having rated residual operating current not exceeding 30 mA – *For all socket-outlets of rating 32 A or less (411.3.3) Additional protection by RCD may not have been provided as a noted exception in certain non-domestic installations covered by indent (ii) of Regulation 411.3.3. 	. ,	 7.1 Isolators - Presence and condition of appropriate devices (462; 537.2) (
5.24	General condition of wiring system (651.2) Temperature rating of cable insulation (522.1.1; Table 52.1) Final circuits Identification of conductors (514.3)	() () ()	 *For the supply of mobile equipment not exceeding 32 A rating for use outdoors (411.3.3) *For cables concealed in walls at a depth of less than 50 mm (522.6.202) 	(v) (C3	 Correct operation verified (643.10) Clearly identified by position and / or durable marking (5372.7) Warning label posted in situations where live parts cannot be isolated by the operation of a single device (514.11.1; 5371.2)

This report is based on the model forms shown in Appendix 6 of BS 7671: 2018 (as amended) @ Copyright Certsure LLP (August 2024)

11

Page 5 of



EICR18.3C

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PA	RT 9 : SCHEDULE OF ITEMS INSPECTED (er	iter ✓, N//	A or	Classification Code C1, C2, C3 or FI, as applicable)				
•	Switching off for mechanical maintenance – Presence and condition of appropriate devices (464.1; 537.3.2) Capable of being secured in the OFF position where not under continuous supervision (464.2) Correct operation verified (643.10)	(v) (v) (v)	8.5 8.6 8.7	Security of fixing (134.1.1) Cable entry holes in ceiling above luminaires, sized or sealed so as to restrict the spread of fire: list number and location of luminaires inspected (separate page) (527.2) Recessed luminaires (downlighters) –	(/) ()	-	Low voltage (e.g. 230 volt) socket-outlets sited at least 2.5 m from zone 1 (701.512.3) Suitability of equipment for external influences for installed location in terms of IP rating (701.512.2) Suitability of accessories and controlgear etc. for a particular zone (701.512.3)	(<mark>)</mark> (⊻)
•	Clearly identified by position and / or durable marking (537.3.2.4) Emergency switching off – Presence and condition of appropriate devices (465; 537.3.3; 537.4) Readily accessible for operation where danger might occur (537.3.3.6) Correct operation verified (643.10)	() (N/A () (N/A ()	•	Correct type of lamps fitted (559.3.1) Installed to minimise build-up of heat by use of "fire rated" fittings, insulation displacement box or similar (421.1.2) No signs of overheating to surrounding building fabric (559.4.1) No signs of overheating to conductors / terminations (526.1)	(N/A () (N/A () (N/A ()	9.2	Zone (701.512.3) Suitability of current-using equipment for particular position within the location (701.55) Other special installations or locations – N/A	() () (<u>N/A</u>)
7.4	Clearly identified by position and / or durable marking (537.3.3.5; 537.3.3.6; 537.4.3; 537.4.4) Functional switching – Presence and condition of appropriate devices (537.3.1.1; 537.3.1.2)	() (N/A ()	Wher	Special locations and installations respecial installations or locations relating to a particular Section of Part 7, an additiona dule(s) should be provided on separate pages. Location(s) containing a bath or shower –	I Inspection			() () ()
8.0 8.1 8.2 8.3	Correct operation verified (643.10) Current-using equipment (permanently connected) Condition of equipment in terms of IP rating, etc. (416.2; 422.3; 422.4; 522.4) Equipment does not constitute a fire hazard (421) Enclosure not damaged / deteriorated so as to impair safety (134.1.1; 416.2) Suitability for the environment and external influences (512.2)	(v) (v) (v) (v)	•	Additional protection by RCD having rated residual operating current not exceeding 30 mA for all low voltage (LV) circuits serving the location or passing through zones 1 and / or 2 of the location (701.411.3.3) Where used as a protective measure, requirements for SELV or PELV met (701.414.4.5) Shaver supply units complying with <i>BS EN 61558-2-5</i> formerly <i>BS 3535</i> (701.512.3) Presence of supplementary bonding conductors, unless not required by <i>BS 7671: 2018</i> (701.415.2)	() (N/A () (N/A ()	Whe repo sepa Sch	Prosumer's low voltage installation re elements of a prosuming installation falling within the scope of Chapter 82 are covered rt, additional schedules detailing the associated inspection and testing should be provid rate pages. redule of Items Inspected by ne (capitals): .EWEN_COVERDALE nature:	-

PART 10 : SCHEDULES AND ADDITIONAL PAGES (the pages identified are an essential part of this report (see Regulation 653.2)) Schedule of Inspections Schedule of Circuit Details and Test Additional pages, including data sheets Special installations or locations Schedules relating to Prosumer's **Continuation sheets** Results for the installation for additional sources (indicated in item 9.2 above) installations (indicated in item 10 above) 4,5&6 (.....7&8 (11 (None (None (None Page No(s): Page No(s): Page No(s): Page No(s): Page No(s):))) Page No(s):



ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PA	RT 11A : SCHEDULE OF CIRCUIT DETAILS	<mark>S (</mark> GO ТО	Part 11B '	'Schedule	of Test F	Results' to	enter tes	at results for the	corresp	onding c	ircuit liste	d in this pa	art)			
		J T 11B)	po	erved		conductor er & csa)	lection 671)		Overcurr	ent protective de	evice			RCD		
Circuit number	Circuit description	Type of wiring (see footer to PART 11B)	Reference Method (BS 7671)	Number of points served	Live	срс	Max. disconnection time (BS 7671)	BS (EN)	Туре	Rating	Short- circuit capacity	Maximum permitted Zs*	BS (EN)	Туре	Rating	Operating current, I _{dn}
				Ž	(mm²)	(mm²)	(s)			(A)	(kA)	(Ω)			(A)	(mA)
1	Supply to DB-01	A	С	1	16	6	5	88-2	gG	60	16	12.00	N/A	N/A	N/A	N/A
DIS			**SPD Ty	pe.			TO DE 0				00000505					
DBo	TRIBUTION BOARD (DB) DETAILS (complete in every c lesignation:Switchfuse-01 ation of DB:Front bedroom		Where co device is	mbined T1 installed, in				OMPLETED ONLY DB is from: N/A						N OF THE		IION
LOC	$7_{\mu} \cdot 0.26$ (0) / at DR ⁺ 0.88	(kA)	Type brac Where T3		e installed (on a circuit	Overcurre	ent protective devic	e for the d	istribution c	ircuit					
Con	Z_{db} : 0.26			t sensitive e 'Comments			BS (EN): (N/A) Type:	(<u>N/A</u>)	Nominal vo	tage: (N/A	.) V Rating: (N/A) A 🛛 🛛	lo. of phases	(N/A)
	Details** Types: T1 (<u>N/A</u>) T2 (<u>N/A</u>) T3 (<u>N/A</u>) N/A		(See Sect	tion 534 for	further det	ails).	Associate	ed RCD (if any)								
	us indicator checked (where functionality indicator is present):	.N/A .		not all SPD lity indicatio		ble	BS (EN): (N/A) RCD Typ	e: (<mark>N/A</mark>)	I _{∆n} : (N/A	•) mA N	lo. of poles: (N/A) Opera	ting time: (N	/A) ms

This report is based on the model forms shown in Appendix 6 of *BS 7671: 2018* (as amended) @ Copyright Certsure LLP (August 2024)

Enter a (\checkmark) or value in the respective fields, as appropriate. Where an item is not applicable insert N/A [†] Where applicable. *Where figure is not taken from *BS 7671*, state source: **N**/A....

EICR18_3C

Page 7 of 11



ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

P/	ART 11B	: SCHE	DULE (OF TEST	RESUL	.TS (мu	ST reflect	t circuits e	entere	d into 'Scl	hedule c	of Circui	t Detail	ills' in Part 11A)
			Continuity (Ω)		In	sulation resis	tance		ured loop ,,Zs	R	CD	AFDD**	•
Circuit number		ng final circuits easured end to		(complet	circuits e at least one lumn)	Live / Live	Live / Earth	Test voltage DC	Polarity	Max. measured earth fault loop impedance, Zs	Operating time*	Test button	AFDD test button	Comments and additional information, where required
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(MΩ)	(V)	(√)	(Ω)	(ms)	(1)	(√)	
1	N/A	N/A	N/A	0.03	N/A	LIM	100	500	~	0.25	N/A	N/A	N/A	N/A
<u> </u>														
<u> </u>														
<u> </u>														
							_							
<u> </u>														
<u> </u>														
0:10	uito (o guinno	ant uuln arah	la ta damaa	o when tooti	ng (ulhara an	nliaghla), N	/A							
CIR	uits/equipm	ent vuinerau			ng (where ap									
TE	STED BY	Name (capitals): E	WEN CC	VERDAL	₹			. Positio	_{on:} Electric	ian			Signature: Date: 21/08/2024
TE	ST INSTR	UMENTS (ENTER SE	RIAL NUM	IBER AGAI	NST EAC	H INSTRUI	MENT USE	D)					
	lti-function:				tinuity:				on resist					loop impedance: Earth electrode resistance: RCD:
.10	01736608				<u>.</u>			N/A				<u>N/</u>	Α	N/A N/A
* RCI	D effectiven	ess is verifi	ied using a	n alternatin	ig current te	st at rated	residual op	erating curr	rent (I _{∆n})				not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that its and additional information, where required' column.
COD	ES for Type of	wiring (A)	Thermoplast / sheathed c	tic insulated cables	(B) Thermopla in metallic	astic cables conduit	(C) Thermopl	lastic cables etallic conduit	(D) The	ermoplastic cable metallic trunking	s (E)	hermoplastic non-metallic t	cables in runking	(F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables Other (state). N/A.
	certificate is pyright Ce				vn in Appen	dix 6 of BS	7671: 2018	(as amende	d)					respective fields, as appropriate e insert N/A Page 8 of 11

EICR18.3C



ISN18.3c

9

Page

of 11

CONTINUATION SHEET : EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PA	ART A : SCHEDULE OF CIRCUIT DETAILS	(GO TO Pa	art B 'Sch	edule of	Test Resu	lts' to ent	er test re	sults for the co	rrespond	ding circu	it listed in	this part)				
		[B)	ę	rved		onductor er & csa)	ction 71)		Overcurr	ent protective de	evice			RCD		
Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Live (mm ²)	cpc (mm²)	© Max. disconnection time (BS 7671)	BS (EN)	Туре	Rating (A)	Short- circuit capacity (kA)	Maximum permitted Zs* (Ω)	BS (EN)	Туре	Rating (A)	Operating current, I _{Δn} (mA)
1	Alarm	A	с	1	2.5	1.5	0.4	60898	в	16	6	2.73	N/A	N/A	N/A	N/A
2	Ground floor lights	A	С	6	1.5	1	0.4	60898	в	6	6	7.28	N/A	N/A	N/A	N/A
3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4	Hob	A	с	1	6	2.5	0.4	61009	В	32	6	1.37	61009	AC	32	30
	RCD	N/A	N/A	N/A	N/A	N/A	0.4	N/A	N/A	N/A	N/A	N/A	61008	AC	63	30
	RCD	N/A	N/A	N/A	N/A	N/A	0.4	N/A	N/A	N/A	N/A	N/A	61008	AC	63	30
5	Upstairs sockets	A	с	8	2.5	1.5	0.4	60898	В	32	6	1.37	N/A	N/A	N/A	N/A
6	Hall and lounge sockets	А	с	3	2.5	1.5	0.4	60898	В	16	6	2.73	N/A	N/A	N/A	N/A
7	Ground floor sockets	A	С	5	2.5	1.5	0.4	60898	В	16	6	2.73	N/A	N/A	N/A	N/A
8	Kitchen sockets	A	с	6	4	1.5	0.4	60898	В	32	6	1.37	N/A	N/A	N/A	N/A
9	Upstairs & extension lights	A	101	14	1.5	1	0.4	60898	В	6	6	7.28	N/A	N/A	N/A	N/A
10	Cooker	A	с	1	6	2.5	0.4	60898	В	32	6	1.37	N/A	N/A	N/A	N/A
11	Sockets	A	с	10	2.5	1.5	0.4	60898	В	32	6	1.37	N/A	N/A	N/A	N/A
12	Shower	A	с	1	10	4	0.4	60898	В	40	6	1.09	N/A	N/A	N/A	N/A
																<u> </u>
DB	STRIBUTION BOARD (DB) DETAILS (complete in every of designation: DB-01 ation of DB: Understairs			mbined T1 installed, ir	+ T2 or T2 - ndicate by tio		Supply to	DB is from: Switchf	use-01 -	1		ED DIRECT	LY TO THE ORIGI	N OF THE	INSTALL/	(TION
	Z_{db} : 0.25 (Ω) / _{of} at DB ⁺ 0.97	(kA)			re installed o equipment, e			ent protective devic					NV 5 80			4
Cor	firmation of supply polarity: () Phase sequence confirmed [†]	:(NA)			equipment, e s' (PART B),	enter	BS (EN): (88-2) Type:	(99)	Nominal vol	tage: (430) V Rating: (9.9)A N	No. of phases	: (!)
SPI	Details** Types: T1 (<mark>N/A)</mark> T2 (<mark>N/A) T3 (N/A) N//</mark>				further deta			ed RCD (if any)								
	us indicator checked (where functionality indicator is present):	N/A ()		not all SPI lity indicati	Ds have visit on.	ble	BS (EN): (N/A) RCD Typ	e: (N/A)	I _{∆n} : (N/A	•) mA 🛛 🛚	No. of poles: (N/A) Opera	ating time: (N	I/A) ms
					1											

This schedule is based on the model forms shown in Appendix 6 of *BS 7671: 2018* (as amended) @ Copyright Certsure LLP (August 2024)

Enter a (🗸) or value in the respective fields, as appropriate. Where an item is not applicable insert N/A [†] Where applicable. *Where figure is not taken from *BS 7671*, state source:



ISN18.3c

CONTINUATION SHEET : EIC and EICR

N, N, N, N, N, N, N, N, N, N, N, N, N, N	(m (Line)	ing final circuits neasured end to					ulation resist	anoc		oop ,ZS	К	CD	AFDD**			
N, N,				(complete	circuits e at least one lumn)	Live / Live	Live / Earth	Test voltage DC	Polarity	Max. measured earth fault loop impedance, Zs	Operating time*	Test button	AFDD test button	•	Comments and additional information, w	here required
N, N,	r ₁	r_1 r_2 (R_1+R_2) R_2 $(M\Omega)$ $(M\Omega)$ (V) (\checkmark) (ms) (\checkmark) (\checkmark) AN/AN/A0.11N/ALIM100500 \checkmark 0.36N/AN/AN/AN/A														
N, N, N, N, N, N, N, N, N, N, N, N, N,	I/A	N/A	N/A	0.11	N/A	LIM	100	500	V	0.36	N/A	N/A	N/A	N/A		
N, N, O, N, N, N, N, O,	I/A	N/A	N/A	0.49	N/A	LIM	50	500	V	0.74	N/A	N/A	N/A	N/A		
N, 0. N, N, N, N, 0.	I/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
N, 0. N, N, N, N, 0.	I/A	N/A	N/A	0.16	N/A	LIM	100	500	V	0.41	18.2	~	N/A	N/A		
0. N/ N/ N/ N/ 0.	I/A	N/A N/A N/A N/A N/A N/A N/A N/A \checkmark N/A 35.6 \checkmark N/A N/A														
N, N, N, N, O.	I/A	N/A N/A N/A N/A N/A N/A N/A N/A V/A 35.6 🖌 N/A N/A														
N, N, N, 0.	.40	0.40	0.66	0.31	N/A	LIM	40	500	-	0.52		N/A	N/A	N/A		
N, N, N, 0.	I/A	N/A	N/A	0.17	N/A	LIM	40	500	V	0.37	N/A	N/A	N/A	N/A		
N, N, 0.	I/A	N/A	N/A	0.31	N/A	LIM	40	500	V	0.56		N/A	N/A	N/A		
N, N, 0.	I/A	N/A	N/A	0.71	N/A	LIM	40	500	~	0.91		N/A	N/A	N/A		
N, 0.	I/A	N/A	N/A	1.40	N/A	LIM	40	500	V	1.65	N/A	N/A	N/A	N/A		
	I/A	N/A	N/A	0.18	N/A	LIM	40	500	~	0.43	N/A	N/A	N/A	N/A		
	.36	0.36	0.68	0.27	N/A	LIM	40	500	~	0.50	N/A	N/A	N/A	N/A		
		N/A	N/A	0.10	N/A	LIM	40	500	~	0.35	N/A	N/A	N/A	N/A		
_																
rcuit	ts/equipm	nent vulneral	ole to damag	e when testir	ng (where a	pplicable):	A									
EST	TED BY	Name	(capitals): E	WEN CO	VERDAL	E			Positio	_{n:} Electric	ian			Signature:	Em Custs	Date: 21/08/2024
EST	F INSTR	UMENTS	ENTER SE	RIAL NUM	IBER AGA	INST EACH	INSTRUM	IENT USEI)							
	function:				inuity:			Insulatio		ance:		Ea	rth fault loo	p impedance:	Earth electrode resistance:	RCD:
1017	736608	3		N/A				N/A				N/	Ά		N/A	N/A
	ffeethoon											• • • • •				
De	enectiven	ness is veri	led using a	n aitematin	g current to	est at rated	esiduai ope	erating curre	ent (I _{Δn})					and additional information	nction. Where a circuit contains an AFD n, where required' column.	D this should be stated in the field for t
DES f	for Type of	f wiring (A) Thermoplast / sheathed o	tic insulated ((B) Thermop in metall	lastic cables (istic cables tallic conduit	(D) The in n	rmoplastic cable netallic trunking	^s (E)	hermoplastic	cables in runking	(F) Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-ins	ulated cables Other (state):N/A
cer	rtificate i	is based on	the model			ndix 6 of BS	7671: 2018 (as amended	d)	For a	n EIC, ent	er a (🗸)	or value in	the respective fields, as a	ppropriate.	



N18.3c

GENERAL CONTINUATION SHEET

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

NOTES

Agreed limitations

Accessories such as sockets and light switches not unscrewed where decor may be damaged.

Fixed equipment such as cookers, or other hard wired equipment tested at point of isolation.

Socket-outlets or connection points behind washing-machines, dishwashers, cooker-hoods etc not inspected or tested.

Only wiring that can be reasonably accessed has been visually inspected.

Circuits incorporating integrated appliances only tested at isolation spur unit and not at socket outlet behind appliance to prevent damage to goods and floor areas where moving would be required.

Central heating system including wiring to thermostats and control / wiring centres not inspected - tested to isolation point only.

Zs values may be calculated to prevent access to exposed live parts during testing

Unable to determine whether cables are routed in prescribed cable zones due to building fabric (plaster etc)

NOTES FOR RECIPIENT

THIS CONDITION REPORT IS AN IMPORTANT AND VALUABLE DOCUMENT WHICH SHOULD BE RETAINED FOR FUTURE USE

The purpose of periodic inspection is to determine, so far as is reasonably practicable, whether an electrical installation is in a satisfactory condition for continued service. This report provides an assessment of the condition of the electrical installation identified overleaf at the time it was inspected and tested, taking into account the stated extent of the installation and the limitations of the inspection and testing.

This report has been issued in accordance with the national standard for the safety of electrical installations, *BS 7671: 2018* (as amended) – Requirements for Electrical Installations.

The report identifies any damage, deterioration, defects and/or conditions found by the inspector which may give rise to danger (see PART 5), together with any items for which improvement is recommended.

You should have received the report marked 'Original' and the contractor should retain a duplicate. If you were the person ordering this report, but not the owner or user of the installation, you should pass this report, or a full copy of it, including these notes, the schedules and additional pages (if any), immediately to the owner or user of the installation.

This report should be retained in a safe place and shown to any person inspecting or undertaking further work on the electrical installation in the future. If you later vacate the property, this report will provide the new user with an assessment of the condition of the electrical installation at the time the periodic inspection was carried out.

For safety reasons, the electrical installation should be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. NICEIC* recommends that you engage the services of an NICEIC contractor for the inspection. Only an NICEIC contractor is authorised to issue this NICEIC Electrical Installation Condition Report, which has a unique serial number that is traceable to the contractor to which it was supplied by NICEIC.

The recommended date by which the next inspection should be carried out is stated in PART 4 of this report. With the exception of domestic (household) premises, there should also be a notice at or near the main switchboard or distribution board/consumer unit indicating when the next inspection of the installation is due.

This report is intended to be issued only for the purpose of reporting on the condition of an existing electrical installation and must not be issued to certify new electrical installation work including the replacement of a distribution board or consumer unit.

The report consists of at least eight numbered pages. The report is only valid if the Schedule of Items Inspected (PART 9) has been completed to confirm that all relevant inspections have been carried out and the Schedule of Circuit Details (PART 11A) and the Schedule of Test Results (PART 11B) are attached. For installations having more than one distribution board (or consumer unit) or more circuits than can be recorded in PARTS 11A & 11B, one or more additional Schedule of Circuit Details and Schedule of Test Results, should form part of the report. Additional numbered pages may have been provided to permit further relevant information relating to the installation to be recorded. The report is invalid if any of the additional pages, listed in PART 10 are missing.

Where the installation includes a residual current device (RCD) it should be tested every six months by pressing the button marked "T" or "Test". The device should switch off the supply and should then be switched on to restore the supply. If the device does not switch off the supply when the button is pressed, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes an arc fault detection device (AFDD) having a manual test facility it should be tested six-monthly by pressing the test button. Where an AFDD has both a test button and automatic test function, manufacturer's instructions should be followed with respect to test button operation.

Where the installation includes a surge protection device (SPD) the status indicator should be checked to confirm it is in operational condition in accordance with manufacturer's information. If the indication shows that the device is not operational, seek expert advice.

Where the installation can be supplied by more than one source, such as the public supply and a standby generator or microgenerator, this should be identified in PART 7 Supply Characteristics and Earthing Arrangements, and the Schedules of Circuit Details and Schedule of Test Results (PARTS 11A & 11B) compiled accordingly.

PART 6 (Details and limitations) should identify fully the extent of the installation covered by this report and any limitations on the inspection and testing. The inspector should have agreed these aspects with the person ordering the report and with other interested parties (licensing authority, insurance company, mortgage provider and the like) before the inspection was carried out.

Operational limitations may have been encountered during the inspection such as inability to gain access to parts of the installation or to an item of equipment. The inspector should have noted any such limitations in PART 6. It should be noted that the greater the limitations applying to a report, the less its value from the safety aspect.

A declaration should have been given by the inspector in PART 4 of the report. The declaration must reflect the statement given in PART 3, which summarises the observations and recommendations made in PART 5. Where one or more observations have been made in PART 5, the Classification code given to each by the inspector indicates the degree of urgency with which remedial action needs to be taken to restore the installation to a safe working condition.

Where the inspector has indicated an observation as code C1 (danger present) the safety of those using the installation is at risk. Wherever practicable, items classified as C1 should be made safe on discovery, and it is recommended that a skilled person(s) competent in electrical installation work undertakes the necessary remedial work immediately.

Where the inspector has indicated an observation as code C2 (potentially dangerous) the safety of those using the installation may be at risk, and it is recommended that a skilled person competent in electrical installation work undertakes the necessary remedial work as a matter of urgency.

Where the inspector has indicated that an item requires further investigation (FI), the investigation should be carried out without delay to determine whether danger or potential danger exists. For further guidance on the Classification codes, please see the reverse of page 2.

Where inadequacies in the intake equipment have been observed (Item 1 of PART 9), the person ordering the inspection should inform the distributor and/or supplier as appropriate.

Should the person ordering this report have reason to believe that it does not reasonably reflect the condition of the electrical installation reported on, that person should in the first instance raise the specific concerns in writing with the contractor. If the concerns remain unresolved, the person ordering this report may make a formal complaint to NICEIC, for which purpose a complaint form is available on request.

The complaints procedure offered by NICEIC is subject to certain terms and conditions, full details of which are available upon application. NICEIC does not investigate complaints relating to the operational performance of electrical installations (such as lighting levels), or to contractual or commercial issues (such as time or cost).

For further information about electrical safety and how NICEIC can help you, visit: WWW.NICEIC.com

* NICEIC is operated by Certsure LLP, a partnership between the Electrical Contractors' Association and the charity, Electrical Safety First. NICEIC maintains and publishes registers of electrical contractors that it has assessed against particular scheme requirements (including the technical standard of electrical work).

GUIDANCE FOR RECIPIENTS ON THE CLASSIFICATION CODES ONLY ONE CLASSIFICATION CODE SHOULD BE GIVEN FOR EACH RECORDED OBSERVATION

Classification code C1 (Danger present)

Where an observation has been given a Classification code C1, the safety of those using the installation is at risk and immediate remedial action is required.

The person responsible for the maintenance of the installation is advised to take action without delay to remedy the observed deficiency in the installation, or to take other appropriate action (such as switching off and isolating the affected part(s) of the installation) to remove the danger. The NICEIC contractor issuing this report will be able to provide further advice.

NICEIC makes available 'Electrical Danger Notification' forms to enable inspectors to record, and then to communicate to the person ordering the report, any dangerous condition discovered.

Classification code C2 (Potentially dangerous)

Classification code C2 indicates that, whilst those using the installation may not be at immediate risk, urgent remedial action is required to remove potential danger. The NICEIC contractor issuing this report will be able to provide further advice.

It is important to note that the recommendation given for the next inspection date in PART 4 of this report is conditional upon all items which have been given a Classification code C1 and code C2 being remedied immediately and as a matter of urgency, respectively.

It would not be reasonable for the inspector to indicate that the installation is in a satisfactory condition if any observation in this report has been given a code C1 or code C2 classification.

Classification code C3 (Improvement recommended)

Where an observation has been given a Classification code C3, the inspection and/or testing has revealed a noncompliance with the current safety standard which, whilst not presenting immediate or potential danger, would result in a significant safety improvement if remedied. Careful consideration should be given to the safety benefits of improving these aspects of the installation. The NICEIC contractor issuing this report will be able to provide further advice.

Code FI (Further investigation required without delay)

It should usually be possible for the inspector to attribute a Classification code to each observation without indicating a need for further investigation.

However, where 'FI' has been entered against an observation the inspector considers that further investigation of that observation is likely to reveal danger or potential danger that, due to the agreed extent or limitations of the inspection and/or testing (entered in PART 6), could not be fully identified at the time.

It would not be appropriate for the inspector to indicate that the installation is in a satisfactory condition if there is reasonable doubt as to whether danger or potential danger exists. Consequently, where the inspector has indicated 'Further investigation required without delay' (FI) the overall assessment of the installation (PART 3) should be marked as 'Unsatisfactory'.

If the inspector has indicated that an observation requires further investigation without delay, the person ordering this report is advised to arrange for the NICEIC contractor issuing the report (or another skilled person or persons competent in such work) to undertake further examination of that aspect of the installation as a matter of urgency, to determine whether or not danger or potential danger exists.

Further information

Further information on the application of Classification codes, primarily aimed at inspectors but of possible interest to persons ordering condition reports, can be found in Electrical Safety First's Best Practice Guide No 4 *Electrical installation condition reporting: Classification Codes for domestic and similar electrical installations*. The guide can be viewed or downloaded free of charge from www.electricalsafetyfirst.org.uk

For further information about electrical safety and how NICEIC can help you, visit www.niceic.com